DCA09FR008 Lake Buena Vista, Florida July 5, 2009

Pink Train Pre-Opening Driver Inspection

Pre-	Ope	ening	Chec	klist

Monorail Driver

Day: SU M T W TH F (SA) Date: 7/4/09

Circle the appropriate Monorail Train color below:

Blue

Green

Yellow

Orange Red

Purple

Silver

Gold

Lime

Coral

Black

Pink

NOTE:

Contact the Monorail One Guest Service Manager immediately if any item marked with an asterisk (*) is not acceptable. If necessary ask Monorail Central for assistance in contacting Monorail One or another Monorail Guest Service Manager.

Item #	Monorail Driver from Shop Opener	
1.1	Verify you have a hand held radio device before leaving the van.	A
1.2	Verify the following communication equipment is in place, and operating properly:	4
	Test the hand held radio device by establishing two-way communication to verify it is operating properly and is set to the proper frequency.	
1.3	Verify with Monorail Shop the Monorail Trains that will operate on your assigned beamway.	0
1.4	Verify your assigned Monorail Train has a green clip located on the Cab Six Nose.	Ы
Pre-This.		
1.5	Complete the following checks for Cab Six:	
1.5.1 *	Verify the ladder, knotted rope and Emergency Kit and contents are present and in good condition.	
1.5.2 *	Verify the fire extinguisher is not blocked and that the pin and seal are in place.	
1.5.3	Verify the following equipment is in place and operating properly:	N
	Test the back-up radio device by establishing two-way communication to verify that it is operating properly and is set to the proper frequency.	
1.5.4 *	Visually verify the hatch is secure and properly latched.	P
1.5.5	Verify all circuit breakers are in the UP position.	
1.5.6	Verify the Lockout Group A and B switches are in the DOWN position.	9
1.5.7	Verify the Cab A/C switch is one of the active positions.	9

Monorail Driver Pre-Opening Checklist

Item #	Monorail Driver from Shop Opener	1
1.5.8	Verify the Alison Heat Detection System is turned on and operational by checking that the key switch for Alison is turned to the on (straight up) position and the system normal light is illuminated green.	
1.5.9	Verify the Beacon light is the correct color.	u
1.5.10	Verify the Run/Stop switch in the Stop position.	
1.5.11	Verify the Forward/Reverse switch is in the REVERSE position.	9
1.5.12*	Verify all lighting in the cab is visible and illuminated.	9
		Acoustic fee
1.6	Complete the following checks for Cab One:	3.50 m
1.6.1 *	Verify the ladder, knotted rope and Emergency Kit and contents are present and in good condition.	
1.6.2 *	Verify the fire extinguisher is not blocked and that the pin and seal are in place.	9
1.6.3 *	Visually verify the hatch is secure and properly latched.	9
1.6.4	Verify all circuit breakers are in the UP position.	U
1.6.5	Verify the Lockout Group A and B switches are in the DOWN position.	9
1.6.6	Verify the Cab A/C switch is one of the active positions.	9
1.6.7 *	Verify the Alison Heat Detection System is turned on and operational by checking that the key switch for Alison is turned to the on (straight up) position and the system normal light is illuminated green.	9
1.6.8	Verify the Beacon light is the correct color.	9
1.6.9	Verify all lighting in the cab is visible and illuminated.	9
1.6.10	Verify the Monorail Train is in Forward and in the Stop position.	

Item #	Monorail Driver from Shop Opener	
Doyleti	CONSTRUCTION OF THE PROPERTY O	
1.7	Complete the appropriate procedures to Power Up the Monorail Train in Cab One.	M
लेश (वस)		
1.8 *	Complete the appropriate procedures to perform an In-Shop MAPO check.	(D
1.9	Verify the following communication equipment is in place, and operating properly:	
	Test the Operating Cab radio device by establishing two-way communication to verify it is operating properly and is set to the proper frequency.	
1.10	Monitor the Beam Contact Reset Image to verify that the proper beam contact sensors report while passing the switches.	₽
1.11	Complete the appropriate procedures to activate MAPO Override.	u
1.12 *	Complete a test of the Deadman Switch to verify it is operating properly.	ū
1.13	Test the horn to verify it is operating properly.	U
1.14 *	Complete the Emergency Stop check and verify that it is operating properly.	9
1.14.1	Verify the friction brakes show 85 psi of applied brake pressure in both groups.	P
1.15	Complete the appropriate switching procedures.	
(Artherities		
1.16	Complete the following checks with a Station Cast Member:	
1.16.1	Check each Monorail Train in operation, verifying it is in good condition and free from any safety or show related concerns.	U
	NOTE: Use the vehicle check grid to complete the vehicle check.	
1.16.2	Verify the following communication equipment is in place, and operating properly:	A 166
1.16.2.1*	Answer the Intercoms and establish two-way communication. Perform a call back for the non-operating cab Intercom.	9
1.16.2.2*	Test the Public Address System (PA) to verify that it is operational and can be understood in the appropriate areas of the Monorail Train.	凹
.16.3 *	Test the onboard audio to verify that it is operating properly.	9

Monoral Driver Pre-Opening Checklist

Item #	Monorail Driver from Shop Opener	
1.16.4	Visually verify each panel (door) opens and closes properly during the test(s) of the Door Excessive Force Switch (the panels do not close after coming in contact with an object).	9
1.16.5	Verify the vehicle is free from any other safety or show related concerns.	9
1.17 *	Test the Door Open Circuit to verify it is operating properly.	9
en e		
1.18	Complete the following procedures on your first lap around your assigned beam:	
1.18.1 *	Verify the Speedometer displays the correct speed limits for each zone.	Q
1.18.2	The first Driver for each beam is responsible for completing the following items:	
1.18.2.1*	Visually check the beam to verify it is in good condition and clear of obstructions and debris on or near the beam.	u
1.18.2.2*	Visually check the pylons to verify they appear in good condition and free of obstructions around the beam and near the pylons.	9
1.18.2.3*	Visually verify the mainline switch(es) for your assigned beam are properly aligned (Switchbeams One, Two, Eight, and/or Nine).	P
1.18.2.4*	Verify proper operation by completing one full cycle of the beam checking for abnormal or unusual conditions before carrying Cast or Guests.	0

	onomial of difusual conditions before	carrying cast of odests.	
Monorail Dri			
	Name (print): DoNA	VA ANNER	
	Name (signature):		
Monorail Gu	est Service Manager		
	Name (print):	MICHEL STUTUER	
	Name (signature):		

Monorail Worksheet

		• •	-	
MO	nor	all	Train	ı

Date 7 / 4 /

Circle the appropriate Monorail Train color below:

Blue Green Yellow Orange Red Purple
Silver Gold Lime Coral Black Pink

Instructions: While completing the Pre-Opening Checklist and vehicle grid, record items that need attention. Record the item number that corresponds to the line item on the Pre-Opening Checklist or the vehicle number that has been marked unsatisfactory. Record detailed information on the condition of the item.

		t o to minio biologica
],	N/A	MAS
	·	
		Annual Control of the
on an angular and an		

Version Date. May 1, 2009

© Disney