


DCA09FR008
Lake Buena Vista, Florida
July 5, 2009



Pink Train
Pre-Opening Platform Inspection

Pre-Opening Checklist

Monorail Platform Operator

Day: SU M T W TH F

SA

Date: 7/4/09

Circle the appropriate Monorail Train color below:

Blue Green Yellow Orange Red Purple
 Silver Gold Lime Coral Black **Pink**

NOTE: Contact the Monorail One Guest Service Manager immediately if any item marked with an asterisk (*) is not acceptable. If necessary ask Monorail Central for assistance in contacting Monorail One or another Monorail Guest Service Manager.

Item #	Monorail Train Checks	
10.1*	Verify the fire extinguishers in the footstep compartments (two in each car) in each car on the Monorail are not blocked and that the pins and seals are in place.	<input checked="" type="checkbox"/>
10.2	Verify the following communication equipment is in place and operating properly:	<input type="checkbox"/>
10.2.1*	Verify the Public Address (P.A.) System is operational and can be understood in each car.	<input checked="" type="checkbox"/>
10.2.2*	Test the Intercoms by calling the Operating Cab Intercom and establishing two-way communication.	<input checked="" type="checkbox"/>
10.2.2.1	Test the Non-operating Cab Intercom by calling the Operating Cab Intercom, establishing two-way communication, and request a call back.	<input type="checkbox"/>
10.3*	Verify the Monorail Train audio, including the Pre-Recorded Spiel and DPAS is operating properly and is audible in the appropriate areas.	<input checked="" type="checkbox"/>
10.4*	Verify the onboard instructional signage is in place, and that the script and symbols are legible.	<input type="checkbox"/>
10.4.1*	Footstep Compartments	<input checked="" type="checkbox"/>
10.4.2*	Emergency Windows	<input checked="" type="checkbox"/>
10.5*	Verify the Emergency Windows are installed properly.	<input checked="" type="checkbox"/>
10.6*	Verify all lighting in the car is visible and illuminated.	<input checked="" type="checkbox"/>
10.7*	Verify all hatches are secure and properly latched.	<input checked="" type="checkbox"/>
10.8*	Complete the test of the Door Excessive Force Switch to verify the doors recycle properly.	<input checked="" type="checkbox"/>

Monorail Platform Operator Pre-Opening Checklist

Item #	Monorail Train Checks	
10.9	Verify each car is clean and free of obstructions and debris.	<input checked="" type="checkbox"/>
10.10	Complete the Door Control Panels checks:	<input checked="" type="checkbox"/>
10.10.1	Cab One Left Side	<input checked="" type="checkbox"/>
10.10.2	Cab One Right Side	<input checked="" type="checkbox"/>
10.10.3	Cab Six Right Side	<input checked="" type="checkbox"/>
10.10.4	Cab Six Left Side	<input checked="" type="checkbox"/>
10.11	Verify the Monorail Train is free from any other safety or show-related concerns.	<input checked="" type="checkbox"/>

Monorail Train Checks Opener

Name (print): Elizabeth Elliott

Name (signature): [Redacted Signature]

Monorail Guest Service Manager

Name (print): MICHAEL STUTSON

Name (signature): [Redacted Signature]



Monorail Worksheet

Monorail Train

Date 7/4/2009

Circle the appropriate Monorail Train color below:

Blue

Green

Yellow

Orange

Red

Purple

Silver

Gold

Lime

Coral

Black

Pink

Instructions: While completing the Pre-Opening Checklist and vehicle grid, record items that need attention. Record the item number that corresponds to the line item on the Pre-Opening Checklist or the vehicle number that has been marked unsatisfactory. Record detailed information on the condition of the item.

Vehicle Check Grid

Instructions: Place a check in the boxes below to confirm that the cab/car is satisfactory or place an "X" in the box if the cab or car is not satisfactory.

Check each vehicle for the following:

- The vehicle is clean and dry inside.
- *Seats and compartments are undamaged and are free of sharp or jagged edges.
- *Onboard instructional signage is in place, legible, and visible.
- *Non-skid surfaces including floor mats are free of worn or damaged areas.
- *Vehicle Containment Doors are in good condition and operate properly.
- *Vehicle motion controls are in good condition, and operate properly.
- *Onboard audio is operating properly.
- The vehicle is free from any other safety or show related concerns.

Cab One	<input checked="" type="checkbox"/>
Car One	<input checked="" type="checkbox"/>
Car Two	<input checked="" type="checkbox"/>
Car Three	<input checked="" type="checkbox"/>
Car Four	<input checked="" type="checkbox"/>
Car Five	<input checked="" type="checkbox"/>
Car Six	<input checked="" type="checkbox"/>
Cab Six	<input checked="" type="checkbox"/>